COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS OF DRAINS AT BAGALAGUNTE MAIN ROAD LEFT SIDE IN WARD NO.14**

2. Sanctioned Estimate No. & Dt : T.S.No 538/12-13 dt 31.1.2013

3. Head of Account which is Chargeable : [illegible] - (7-7)

4. Work Order No. & Dt : EE100/27/13-14 dt 17.6.2013

5. Name of Contractor : **SRI.M.RAJASHEKAR**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 826 Page No 82517 to 82522

8. Check measurement of the Asst. : M.B. No. 826
Page No. 82517 to 82522

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : AEE (DSD)
incharge of the work :

10. a) Asst. Engineer : D.S. ಅಪ್ಪಾಜಿಗೌಡ

b) Asst. Exe. Engineer : D.S. ಅಪ್ಪಾಜಿಗೌಡ.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
19.50	1827756-00	—	122244=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W-14

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
ACCOUNTS SUPTD. (
Bruhat B[illegible]nagara Palike,
Dasaraha[illegible], Bangalore-57.